

**NATIONAL GOVERNMENT CONSTITUENCIES DEVELOPMENT FUND BOARD  
BOMET CENTRAL PIS AS AT 30TH JUNE 2022**

Financial year	Project name	Approved activity	Estimated Cost	Amount allocated	Completion date	Implementation status	Expected Beneficiaries	Remarks
<b>ADMINISTRATION AND RECURRENT EXPENDITURE</b>								
2021/2022	Employees Salaries	Payment of staff salaries and gratuity	3,548,732.74	3,548,732.74	Jun-21	complete	10 ngcdf staffs	paid
2021/2022	Goods and Services	Purchase of fuel, repairs and maintenance, primarynting, stationery, telephone, travel and subsistence, office tea,	950,000.00	950,000.00	Jun-21	complete	10 ngcdf staffs	paid
2021/2022	NSSF	Payment of NSSF deductions	45,000.00	45,000.00	Jun-21	complete	10 ngcdf staffs	paid
2021/2022	NHIF	Payment of NHIF deductions	81,600.00	81,600.00	Jun-21	complete	10 ngcdf staffs	paid
2021/2022	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	3,600,000.00	3,600,000.00	Jun-21	complete	10 ngcdf staffs	paid
<b>MONITORING AND EVALUATION</b>								
2021/2022	Goods and Services	Purchase of fuel, repairs and maintenance, primarynting, stationery, Airtime, travel and subsistence	912,666.37	912,666.37	Jun-21	complete	10 ngcdf staffs	paid
2021/2022	Committee Expenses	Payment of Committee sitting allowances, transport, conferences	2,200,000.00	2,200,000.00	Jun-21	complete	15 members	paid
2021/2022	NG-CDFC/PMC Capacity Building	Undertake Training of the PMCs/NG-CDFCs on NG-CDF Related issues	1,000,000.00	1,000,000.00	Jun-21	complete	50 members	facilitated
<b>Emergency</b>								
2021/2022	Emergency	To cater for any unforeseen occurrences in the constituency during the financial year	7,192,206.90	5,692,206.90	Jun-21	on going	AFFECTED PROJECTS	facilitated
2021/2022	salaik day sec school	completion of laboratory construction 80 students capacity, wall plastering ,floor screeding , verandah construction and painting	1,200,000.00	1,200,000.00	December,2022	ongoing	60 students	90% complete
2021/2022	mugango girls sec school	Construction of 3 cubicles toilet to completion	300,000.00	300,000.00	December,2022	ongoing	90 students	90% complete
<b>SPORTS</b>								
2021/2022	Constituency Sports Tournament	Carry out Constituency Sports tournament and the winning teams to be awarded with trophies, balls, and games kits.	1,000,000.00	968,000.00	december, 2021	complete	BOMET CENTRAL CONSTIUENTS	facilitated
<b>ENVIRONMENT</b>								
2021/2022	Environment	Purchase and planting of 20,000 trees (costing Ksh.100,000) in each of the following schools;- chebitet,samoei,kapnariet,chesoen,kelonget,Nyaga primary school, sachangwan primary school, Kibochi Pry, Manyatta Pry and Kaptetgot Pry.	1,000,000.00	1,000,000.00	december, 2021	on going	10000 pupils	facilitated
<b>BURSARY</b>								
2021/2022	Bursary secondary Schools	Payment of bursary to needy students secondary	15,000,000.00	10,300,000.00	december, 2021	on going	4813 STUDENTS	facilitated
2021/2022	Bursary Tertiary Schools	Payment of bursary to needy students tertiary	20,652,373.31	16,459,311.00	december, 2021	on going	2725 STUDENTS	facilitated
<b>PRIMARY SCHOOL PROJECTS</b>								
2021/2022	Balek Primary School	Renovation to completion of two classrooms: floor screeding and painting to completion	2,000,000.00	320,000.00	10 October,2022	ongoing	45 pupils	67% complete

2021/2022	Baraka Primary School	Renovation to completion of one classroom: floor screeding and wall painting	1,200,000.00	200,000.00	10 October,2022	ongoing	45 pupils	50% complete
2021/2022	Berekeiyat Primary School	Completion of two classrooms: floor screeding, window fitting and painting	600,000.00	300,000.00	10 October,2022	complete	45 pupils	in use
2021/2022	Boongo Primary School	Construction to completion of one classroom	500,000.00	500,000.00	10 October,2022	ongoing	45 pupils	Awaiting funding From the NG-CDF Board
2021/2022	Changina Primary School	Construction to completion of one classroom	6,000,000.00	500,000.00	10 October,2022	ongoing	45 pupils	56% complete
2021/2022	Changina Primary School	Completion of ongoing classroom initiated by parents: verandah construction and painting of walls to completion	600,000.00	150,000.00	10 October,2022	complete	45 pupils	56% complete
2021/2022	Chebamban primary school	Construction to completion of a three door cubicles pit latrine with one chamber for Persons with Disability.	610,000.00	300,000.00	10 October,2022	ongoing	50 pupils	56% complete
2021/2022	Chebeiyan primary school	Construction to completion of one classroom	5,000,000.00	500,000.00	10 October,2022	ongoing	50 pupils	56% complete
2021/2022	Chebitet Primary School	Renovation of three classrooms: fascia board fitting and painting of walls	400,000.00	500,000.00	10 October,2022	complete	50 pupils	56% complete
2021/2022	Chebitet Primary School	Construction to completion of one classroom	200,000.00	500,000.00	10 October,2022	ongoing	50 pupils	56% complete
2021/2022	Cheboingong Primary School	Construction to completion of one classroom	100,000.00	500,000.00	10 October,2022	ongoing	50 pupils	56% complete
2021/2022	Chebulu Primary School	Completion of a classroom initiated by the parents: floor screeding and wall painting	200,000.00	200,000.00	10 October,2022	complete	50 pupils	56% complete
2021/2022	Chebulu Primary School	Construction to completion of one classroom	800,000.00	500,000.00	10 October,2022	Not started	50 pupils	56% complete
2021/2022	Chebungugon Primary School	Construction to completion of two classroom	1,300,000.00	1,000,000.00	10 October,2022	ongoing	50 pupils	56% complete
2021/2022	Chematich Primary School	Construction to completion of a five cubicles pit latrine with one chamber for Persons with Disability.	500,000.00	500,000.00	10 October,2022	ongoing	50 pupils	56% complete
2021/2022	Chemutwa Primary School	Completion of a classroom initiated by parents: verandah construction and window and door fitting	500,000.00	300,000.00	10 October,2022	ongoing	50 pupils	56% complete
2021/2022	Chepkongony Primary School	Construction to completion of one classroom	600,000.00	500,000.00	10 October,2022	ongoing	50 pupils	56% complete
2021/2022	Chepngaina Primary School	Renovation to completion of library with a capacity of 100 students: floor screeding and verandah construction.	600,000.00	496,055.00	10 October,2022	complete	100 pupils	in use
2021/2022	Cheptembe Primary School	Construction to completion of a four cubicle pit latrine with one chamber for Persons with Disability.	3,000,000.00	400,000.00	10 October,2022	ongoing	140 pupils	40% complete
2021/2022	Cheptuiyet Primary School	Completion of administration block with 3 rooms by plastering, flooring, painting, fixtures and fittings	500,000.00	697,000.00	15 June,2022	complete	45pupils	in use
2021/2022	Chesoan Primary School	Constructio to completion of one pit latrine	800,000.00	150,000.00	20 June,2022	complete	45pupils	in use
2021/2022	Cheswerta Primary School	Construction to completion of two classrooms	900,000.00	1,000,000.00	20 December,2022	ongoing	100pupils	35% complete

2021/2022	Chingondi Primary School	Construction to completion of one classroom	600,000.00	500,000.00	20 December,2022	ongoing	45pupils	35% complete
2021/2022	Judea Primary School	Completion of a classroom :floor screeding, window fitting and painting	400,000.00	300,000.00	15 may,2022	complete	45 pupils	in use
2021/2022	Kabungut Primary School	Construction to completion of a two cubicles pit latrine with one chamber for Persons with Disability.	500,000.00	200,000.00	20 sep,2022	ongoing	45 pupils	40% complete
2021/2022	Kabusare Primary School	Completion of a classroom: verandah construction, windows and door fitting.	500,000.00	300,000.00	10 october,2022	ongoing	45 pupils	55% complete
2021/2022	Kamasega Primary School	Construction to completion of one classroom	500,000.00	500,000.00	1 june,2022	complete	45 pupils	in use
2021/2022	Kaminjeiwa Primary School	Construction to completion of one door pit latrine access	302,000.00	129,000.00	1 August, 2022	ongoing	90 pupils	40% complete
2021/2022	Kamobiriri Primary School	Construction to completion of three cubicles pit latrine with one chamber for Persons with Disability.	610,000.00	300,000.00	1 August, 2022	ongoing	90 pupils	70% complete
2021/2022	Kamogoso Primary School	Construction to completion of one classroom	600,000.00	500,000.00	1 August, 2022	ongoing	90 pupils	65% complete
2021/2022	Kamogoso Primary School	Completion of a classroom: floor screeding,verandah construction, door and window fitting and painting	500,000.00	300,000.00	1 August, 2022	complete	90 pupils	in use
2021/2022	Kanusin Primary School	Renovation of two classrooms: floor screeding ,window glasses fitting and painting	500,000.00	341,678.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kapcheluch B Primary School	Construction to completion of two cubicles toilet with one chamber for Persons with Disability.	200,000.00	200,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kapkigorwet Primary School	Construction to completion of one classroom	250,000.00	500,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kapkigorwet Primary School	Construction to completion of two cubicles toilet with one chamber for Persons with Disability.	100,000.00	200,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kapkoros Primary School	Completion of a classroom: fascia board, plastering and key pointing	200,095.00	200,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kapsangaru Primary School	Construction to completion of one classroom	700,000.00	500,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kapsigowo Primary School	Construction to completion of one classroom	414,454.00	500,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kapsimotwa Primary School	Construction to completion of one classroom	500,000.00	500,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kapsoiyo Primary School	Construction to completion of one classroom	200,000.00	500,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kaptetgot Primary School	Construction to completion of one classroom	200,000.00	500,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kaptororgo Primary School	Construction to completion of two cubicles pit latrine with one chamber for Persons with Disability.	1,200,000.00	250,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kecheiyat Primary School	Construction to completion of one classroom	600,000.00	500,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kelyot Primary School	Construction to completion of two classrooms	150,000.00	1,000,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kibochi Primary School	Construction to completion of a staffroom accommodate 15 teachers	500,000.00	600,000.00	1 August, 2022	ongoing	90 pupils	50% complete

2021/2022	Kimargis Primary School	Construction to completion of one classroom	500,000.00	500,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kipkoibon Primary School	Construction to completion of one classroom	300,000.00	400,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kiplelji Primary School	Completion of a classroom started by parents: floor screeding, verandah construction, door and window fitting and painting	500,000.00	300,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kiplokyi Primary School	Construction to completion of three cubicles pit latrine with one chamber for Persons with Disability.	400,000.00	300,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	kipsiwon Primary School	Construction to completion of one classroom	200,000.00	500,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kipsomor Primary School	Completion of 2 cubical toilets: fascia board fitting and wall painting	501,350.00	100,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kiptebes Primary School	Construction to completion of one classroom	500,000.00	500,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kipyator Primary School	Construction to completion of one classroom	153,273.00	500,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kiriswo Primary School	Construction to completion of one classroom	500,000.00	500,000.00	1 August, 2022	ongoing	90 pupils	50% complete
2021/2022	Kitoben Primary School	Construction to completion of one classroom	300,000.00	500,000.00	1 August, 2022	ongoing	90 pupils	Awaiting funding From the NG-CDF Board
2021/2022	Koimugul Primary School	Construction to completion of one classroom	1,000,000.00	700,000.00	1 August, 2022	ongoing	90 pupils	Awaiting funding From the NG-CDF Board
2021/2022	Koma tengecha Primary School	Construction to completion of one classroom	200,000.00	600,000.00	1 August, 2022	ongoing	90 pupils	Awaiting funding From the NG-CDF Board
2021/2022	Kwenik ab ilet Primary School	Completion of 2 cubical toilets: fascia board fitting and wall painting	600,000.00	100,000.00	10 june,2022	complete	100 pupils	complete and in use
2021/2022	Leketetiet Primary School	Construction to completion of one classroom	500,000.00	500,000.00	10 june,2022	ongoing	100 pupils	55% complete
2021/2022	Loswet Primary School	Completion of 3 classrooms: plaster works, key pointing, floor screeding, fascia board fitting and painting	300,000.00	800,000.00	10 june,2022	ongoing	100 pupils	55% complete
2021/2022	Maaset Primary School	Construction to completion of three cubicles pit latrine with one chamber for Persons with Disability	500,000.00	300,000.00	December,2022	ongoing	100 pupils	55% complete
2021/2022	Manyatta Primary School	Construction to completion of two classrooms	200,000.00	1,000,000.00	December,2022	ongoing	100 pupils	55% complete
2021/2022	Moburo Primary School	Construction to completion of three cubicles pit latrine with one chamber for Persons with Disability	600,000.00	300,000.00	December,2022	ongoing	100 pupils	55% complete
2021/2022	Mogindo west Primary School	Construction to completion of two cubicles pit latrine with one chamber for Persons with Disability	600,000.00	150,000.00	December,2022	ongoing	100 pupils	55% complete

2021/2022	Mogoiywet Primary School	Renovation of 2 existing classrooms : floor screeding ,window fitting and painting	600,000.00	300,000.00	December,2022	ongoing	100 pupils	55% complete
2021/2022	Molinga Primary School	Construction to completion of one classroom	350,000.00	500,000.00	December,2022	ongoing	100 pupils	55% complete
2021/2022	Mondoiywet Primary School	Completion of 2 classrooms initiated by parents: fascia board fitting and painting	300,000.00	300,000.00	December,2022	ongoing	100 pupils	55% complete
2021/2022	Motigo Primary School	Construction to completion of two classrooms	1,200,000.00	1,000,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Motiret Primary School	Completion of a staffroom to accommodate 15 teachers: floor screeding, wall plastering and painting	500,000.00	100,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Mt. sugutek Primary School	Completion of a classroom: verandah construction, window and door fitting	308,346.00	300,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Muguleiyat Primary School	Completion of a classroom: glass fitting and key pointing	500,000.00	250,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Muiywek Primary School	Construction to completion of one classroom	600,000.00	600,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Ndarawetta Primary School	Construction to completion of two cubicles pit latrine with one chamber for Persons with Disability.	400,000.00	200,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Ngocho Primary School	Construction to completion of two classrooms	300,000.00	1,200,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Ngomwet Primary School	Construction to completion of six pit latrine with one chamber for Persons with Disability.	450,000.00	449,627.09	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Njerian Primary School	Construction to completion of one classroom	200,000.00	450,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Njorwet Primary School	Completion of a classroom initiated by the parents: verandah construction, door and window fitting and painting	1,200,000.00	341,678.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Nyabongo Primary School	Construction to completion of one classroom	300,000.00	500,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Nyaga Primary School	Completion of two classrooms: window fitting, door fitting and key pointing	400,000.00	120,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Olmotonyi Primary School	Construction to completion of one cubicle toilet	800,000.00	150,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Roret Primary School	Construction to completion of one classroom	620,000.00	600,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Sachangwan Primary School	Construction to completion of one classroom	600,000.00	500,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Salaik Primary School	Completion of administration block housing two rooms: floor screeding, wall plastering and painting	500,000.00	250,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Samaria Primary School	Construction to completion of one classroom	245,481.00	650,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Samoei Primary School	Completion of a classroom: floor screeding, verandah construction, door and windows fitting and painting	500,000.00	400,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Segutiet Primary School	Construction to completion of one classroom	500,000.00	500,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Segutiet Primary School	Completion of a classroom: floor screeding, door and window fitting and painting	200,000.00	300,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Semoi Primary School	Construction to completion of two cubicles pit latrines with one chamber to cater for the Persons with Disability.	500,000.00	235,870.00	December,2022	ongoing	40 PUPILS	55% complete

2021/2022	Sergutiet Primary School	Construction of three cubicles pit latrine to completion with one chamber to cater for Persons with Disability.	300,000.00	300,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Silibwet Primary School	Construction to completion of one classroom	230,000.00	500,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Sinendet Primary School	Construction to completion of one classroom	400,000.00	500,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Singorwet Primary School	Renovation to completion of two classrooms: floor screeding and painting	500,000.00	200,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Solyot Primary School	Construction to completion of one classroom	500,000.00	500,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Solyot Primary School	Construction to completion of three cubicles latrine with one chamber to cater for Persons with Disability.	500,000.00	300,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Sonokwek Primary School	Construction of two cubicles pit latrine to completion with one chamber to cater for Persons with Disability.	300,000.00	200,000.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Suswondo Primary School	Construction to completion of one classroom	700,000.00	500,000.00	December,2022	ongoing	40 PUPILS	55% complete
	Taabok Primary School	Construction to completion of one classroom		500,000.00		ongoing		55% complete
2021/2022	Tagaruto Primary School	Completion of 4 cubicles pit latrine: urinal walls and paintings	2,000,000.00	292,610.00	December,2022	ongoing	40 PUPILS	55% complete
2021/2022	Tarakwa Primary School	Completion of 2 classrooms initiated by parents: verandah construction, floor screeding and painting	500,000.00	300,000.00	December,2022	ongoing	60 STUDENTS	55% complete
2021/2022	Teganda Primary School	Construction to completion of two cubicles pit latrine with one chamber to cater for Persons with Disability.	3,500,000.00	250,000.00	December,2022	ongoing	60 STUDENTS	55% complete
2021/2022	Tenwek day Primary School	Construction of five cubicles pit latrines to completion with one door to cater for Persons with Disability.	200,000.00	500,000.00	December,2022	ongoing	350 students	55% complete
	Kapsangaru Primary School	Completion of ongoing 8 cubicle toilets plaster works and fascia board fitting one door to cater for person living with disability <b>The allocation for 18/19FY was Kshs.500k and in 20/21FY was Kshs.200k for 2 new cubicles.NG-CDFC to confirm the estimated cost and cumulative allocation. How many toilet blocks did the NG-CDFC initiate?</b>	1,500,000.00	1,500,000.00	4 june,2022	complete	140 students	complete and in use
	Kaptetgot Primary School	Completion of existing additional classroom fascia board fitting and key pointing <b>NG-CDFC to confirm when the classrooms were initiated since 2018/19FY and 2020/21FY funding were for completion.</b>	2,000,000.00	200,000.00	september,2022	ongoing	45 pupils	55% complete
	Kaptitolwo Primary School	Completion of classroom : fascia board fitting and door fitting. NG-CDFC to confirm when the classrooms were initiated	1,000,000.00	100,000.00	september,2022	ongoing	45 pupils	55% complete
	Morit Primary School	Completion of administration block with 4 Offices: key pointing, glass fitting, fixing of steel doors, fascia board and verandah construction NG-CDFC to confirm when was the admin block first approved	4,005,000.00	400,000.00	september,2022	ongoing	15 staffs	55% complete
	<b>SECONDARY SCHOOL</b>							
	Chesoen High School	Completion: facia board, painting and verandah construction of twin lab with a capacity of 60 students NG-CDFC to allocate the entire balance and confirm capacity of the twin lab i.e 100 or 60 students	4,100,000.00	400,000.00	january, 2023	ongoing	20 staffs	56% complete

2021/2022	Balek Mixed Day Secondary School	Construction to completion of one classroom	500,000.00	500,000.00	December,2022	ongoing	60 students	55% complete
2021/2022	Chepngaina Secondary School	Construction to completion of a modern library with a capacity of 100 students.	600,000.00	1,000,000.00	December,2022	ongoing	60 students	60% complete
2021/2022	Chesoan Girls High school	Construction to completion of a modern laboratory with a capacity of 40 students.	900,000.00	1,700,000.00	December,2022	ongoing	60 students	55% complete
2021/2022	Kabungut Boys High school	Construction to completion of one classroom	400,000.00	500,000.00	December,2022	ongoing	60 students	55% complete
2021/2022	Kabungut Mixed Day Secondary School	Construction to completion of one classroom	600,000.00	500,000.00	December,2022	ongoing	60 students	55% complete
2021/2022	Kabusare Secondary School	Completion of a classroom initiated by the parents: verandah construction, window and door fitting	839,827.00	250,000.00	December,2022	ongoing	60 students	55% complete
2021/2022	Kamogoso Secondary School	Completion of a classroom initiated by the parents: verandah construction and windows and door fitting	500,000.00	400,000.00	December,2022	ongoing	60 students	55% complete
2021/2022	Kapnariet Secondary School	Completion of a classroom initiated by the parents: floor screeding and window fitting	837,573.00	200,000.00	December,2022	ongoing	60 students	55% complete
2021/2022	Kimargis Secondary School	Construction to completion of one classroom	600,000.00	500,000.00	December,2022	ongoing	60 students	At roof works
2021/2022	Kitaima Secondary School	Construction to completion of one classroom	750,000.00	500,000.00	December,2022	ongoing	60 students	Awaiting funding From the NG-CDF Board
2021/2022	Mogindo Secondary School	Completion of a classroom initiated by the parents: verandah construction , windows and door fitting	1,500,000.00	250,000.00	December,2022	ongoing	60 students	Awaiting funding From the NG-CDF Board
2021/2022	Mogoiywet Secondary School	Renovation of 2 classrooms : floor screeding and painting	750,000.00	350,000.00	December,2022	ongoing	60 students	Awaiting funding From the NG-CDF Board
2021/2022	Mugango Girls Secondary School	Construction of two cubicles pit latrine with one chamber to cater for the Persons with Disability.	2,000,000.00	200,000.00	December,2022	ongoing	60 students	Awaiting funding From the NG-CDF Board
2021/2022	Muiywek Secondary School	Construction to completion of one classroom	400,000.00	500,000.00	December,2022	ongoing	60 students	Awaiting funding From the NG-CDF Board
2021/2022	Salaik Day Secondary School	Construction to completion of four cubicles pit latrine with one chamber to cater for Persons with Disability.	800,000.00	400,000.00	December,2022	ongoing	60 students	Awaiting funding From the NG-CDF Board

2021/2022	Solyot Secondary School	Completion of two classrooms initiated by the parents: verandah construction, window and door fitting	1,000,000.00	400,000.00	December,2022	ongoing	60 students	Awaiting funding From the NG-CDF Board
2021/2022	Tarakwa High School	Construction to completion of one classroom	1,000,000.00	500,000.00	December,2022	ongoing	60 students	on going
2021/2022	Teganda Secondary School	Completion of a classroom initiated by parents: fitting of fascia board and wall painting	2,000,000.00	200,000.00	December,2022	ongoing	60 students	on going
2021/2022	Kabungut Mixed Day Secondary School	Completion of a classroom: floor screeding, steel door and windows fitting and painting	2,000,000.00	200,300.00	December,2022	ongoing	60 students	on going
2021/2022	Kimargis Secondary School	Completion of an administration block: verandah construction, windows and door fitting	700,000.00	600,000.00	December,2022	ongoing	60 students	on going
2021/2022	Kiplelji Secondary School	Additional funds for purchase of a 51 seater isuzu FRR school bus	750,000.00	800,000.00	December,2022	ongoing	60 students	on going
2021/2022	Kiplokyi girls Secondary School	Completion of a dinning hall with a capacity of 300 students: floor screeding, verandah construction and wall painting	750,000.00	800,000.00	December,2022	ongoing	60 students	on going
2021/2022	Kwenik ab ilet Secondary School	Completion of 2 classrooms: verandah construction, window and door fitting	750,000.00	250,000.00	December,2022	ongoing	60 students	on going
2021/2022	Molinga Secondary School	Completion of 20 students capacity laboratory: plastering, flooring ,windows and doors fitting	1,200,000.00	500,000.00	December,2022	ongoing	60 students	on going
2021/2022	Morit Secondary School	Completion of an administration block: key pointing, glass fitting, fixing of steel doors, fascia board, verandah construction and painting	500,000.00	500,000.00	December,2022	ongoing	60 students	on going
2021/2022	Mugango Boys Secondary School	Completion of a dormitory with 100 students' capacity: fascia board fitting, door and windows fitting and painting	700,134.00	500,000.00	December,2022	ongoing	60 students	on going
2021/2022	Ndarawetta Girls Secondary School	Completion of 2 classrooms: door and windows fitting and painting	1,000,000.00	150,000.00	December,2022	ongoing	60 students	on going
2021/2022	Ndarawetta Mixed Day Secondary School	Completion of a dining hall with a capacity of 300 students: floor screeding, steel door fitting and windows fitting and painting	2,700,000.00	200,000.00	December,2022	ongoing	60 students	on going
2021/2022	Oldabach Secondary School	Completion of a twin laboratory with a capacity of 40 students: floor screeding, windows fitting, verandah construction and painting	500,000.00	620,000.00	December,2022	ongoing	60 students	on going
2021/2022	Salaik Day Secondary School	Completion of a laboratory with a capacity of 40 students: floor screeding, steel door fitting and windows fitting and painting	500,000.00	400,000.00	December,2022	ongoing	60 students	on going
2021/2022	Singorwet Secondary School	Completion of an ICT hall: floor screeding, steel door fitting, windows fitting and painting	300,000.00	350,000.00	December,2022	ongoing	60 students	on going
2021/2022	Sonokwek Secondary School	Completion of a classroom: verandah construction, windows and door fitting	500,000.00	250,000.00	December,2022	ongoing	100 STUDENTS	on going
2021/2022	Chesoan High School	Completion: facia board, painting and verandah construction of twin lab with a capacity of 60 students NG-CDFC to allocate the entire balance and confirm capacity of the twin lab i.e 100 or 60 students	400,000.00	400,000.00	December,2022	ongoing	60 students	80% complete

2021/2022	Nyongores Secondary School	Construction of dining hall to completion with a capacity of 350 students <b>NG-CDFC to confirm if the funds will be adequate to completion since the cost estimates hs been indicated as Kshs. 2 million</b>	2,000,000.00	1,500,000.00	December,2022	ongoing	350 students	80% complete
2021/2022	Leldaet Secondary School	Construction of modern laboratory to roofing level with a capacity of 30 students <b>why the difference cost?</b>	2,000,000.00	1,796,817.90	December,2022	ongoing	30 students	80% complete
2021/2022	Manyatta Secondary School	Construction of a laboratory to completion with a capacity of 30 students. <b>why the difference in cost?</b>	2,000,000.00	1,546,551.00	December,2022	ongoing	30 students	80% complete
2021/2022	Ndarawetta day Secondary School	Purchase of 51 seater izusu FRR school bus <b>NG-CDFC submitted a quotation indicating the price as Kshs.7,500,000 Justify and breakdown the 400,000?</b>	7,900,000.00	7,900,000.00	December,2022	ongoing	300 students	80% complete
2021/2022	Kitoben Secondary School	Purchase of 51 seater Isuzu FRR school bus. <b>Justify and breakdown the 400,000?</b>	7,900,000.00	7,900,000.00	December,2022	ongoing	300 students	80% complete
	<b>SECURITY</b>					ongoing		80% complete
2021/2022	Bomet Sub County Police	Construction to completion of 4 cubicles pit latrine with one chamber to cater for Persons with Disability.	900,000.00	400,000.00	september,2022	ongoing	100 MEMBERS	80% complete
2021/2022	Chepngaina Assistant Chief's Office	Construction to completion of a public shed	687,139.00	100,000.00	september,2022	ongoing	100 members	80% complete
2021/2022	Chesoan Assistant Chief's Office	Construction to completion of 2 cubicle pit latrine with one chamber to cater for the Persons with Disability.	800,000.00	283,000.00	september,2022	ongoing	100 members	80% complete
2021/2022	Emkwen Assistant County Commissioner	Construction to completion of an Assistant County Commissioner's Office with 4 rooms.	600,000.00	1,100,000.00	september,2022	ongoing	100 members	80% complete
2021/2022	Kabusare Assistant Chief's Office	Construction to completion of three cubicles pit latrine with one chamber to cater fo the Persons with Disability.	50,069.00	300,000.00	september,2022	ongoing	100 members	80% complete
2021/2022	Kabusare Chief's Office	Completion of a Chief's Office initiated by the community: painting, door and windows fitting	400,000.00	100,000.00	september,2022	ongoing	100 members	80% complete
2021/2022	Kanusin Assistant Chief's Office	Completion of Office initiated by the community: verandah construction, steel door fitting and painting	50,000.00	350,000.00	september,2022	ongoing	100 members	80% complete
2021/2022	Kapsangaru Assistant Chief's Office	Construction to completion of a two door office	300,000.00	351,976.00	september,2022	ongoing	100 members	80% complete
2021/2022	Kapsimotwa Assistant Chief's Office	Construction to completion of 4 cubicle pit latrine with one chamber to cater for Persons with Disability.	255,149.00	500,000.00	september,2022	ongoing	100 members	80% complete
2021/2022	Kiplelji Assistant Chief's Office	Office furnishing: purchase of 4 tables at kshs.80,545 and 8 chairs at kshs.89,000	169,545.00	169,545.00	september,2022	ongoing	100 members	80% complete
2021/2022	Kitoben Chief's Office	Construction to completion of three cubicles pit latrine with one chamber to cater for Persons with Disability.	100,000.00	327,431.00	september,2022	ongoing	100 members	80% complete
2021/2022	Leldaet Assistant Chief's Office	Construction to completion of 3 cubicle pit latrine with one chamber to cater for Persons with Disability.	1,000,000.00	300,000.00	september,2022	ongoing	100 members	80% complete
2021/2022	Ngainet Assistant Chief's Office	Construction to completion of three cubicles toilets with one chamber to cater for Persons with Disability.	194,822,014.32	350,000.00	october, 2022	ongoing	100 members	80% complete
2021/2022	Silibwet Assistant Chief's Office	Construction to completion of an Office public hall with a capacity of 100 Persons	1,000,000.00	500,000.00	october, 2022	ongoing	100 members	80% complete
2021/2022	Solyot Assistant Chief's Office	Renovation to completion of a 3 roomed Office: painting and fascia board fitting	200,000.00	151,378.00	october, 2022	ongoing	100 members	80% complete
2021/2022	Tarakwa Assistant Chief's Office	Construction to completion of one cubicle pit latrine	250,000.00	127,845.00	october, 2022	ongoing	100 members	80% complete

2021/2022	Teganda Assistant Chief's Office	Construction to completion of an Assistant Chief's Office consisting of two rooms	1,000,000.00	603,000.00	october, 2022	ongoing	100 members	80% complete
2021/2022	Aisaik Assistant Chief's Office	Completion of two roomed Offices: fascia board fitting and painting	4,500,000.00	100,000.00	october, 2022	ongoing	100 members	80% complete
2021/2022	Kamogoso Assistant Chief's Office	Completion of conference hall: floor screeding, verandah construction, wall plastering and painting	5,000,000.00	474,000.00	october, 2022	ongoing	100 members	80% complete
2021/2022	Motigo Assistant Chief's Office	Completion of a 2 roomed Office: wall plastering, verandah construction, windows and door fitting and painting	600,000.00	600,000.00	october, 2022	ongoing	100 members	80% complete
2021/2022	Kapkoros Assistant Chief's Office	Completion of the Office initiated by the community: plaster works and key pointing NG-CDFC to confirm on the cost estimates and the cumulative allocation since balance alllocated does not match	2,500,000.00	106,000.00	october, 2022	ongoing	100 members	80% complete
	<b>Total</b>		<b>404,694,028.64</b>	<b>137,088,879.00</b>				